

**Exhibit: Attachment to Application for Architectural Modification (AAM)
Crestwood Village Co-op Four, Inc.**

Heating, Air-conditioning, Energy Efficiency, Health & Safety Related Improvements

Improvements under the **NJ Clean Energy Home Performance with ENERGY STAR®** Program

Date: _____ Phone #: _____

Certificate Holder/Member: _____

Address: _____

Supervising (BPI) Contractor: _____

Contractor Address: _____

Contractor Phone: _____

Scopes of Work (NJCE Proposed Measures) to be Performed (Check all that apply)

- Attic air-sealing (required)
- Attic insulation – fiberglass bat to R38 - baffled from eaves in
- Attic insulation – blown spray cellulose to R_____ baffled from eaves in
- Attic – insulation cover/dome over attic drop-down stairwell (required)
- Attic Other _____
- Bathroom Fan Insulation and Sealing (required if not already)
- Semi-rigid dryer vent extension to exterior (health and safety required if not already)
- Crawlspace – spray foam perimeter/rim joists (protects attic/air infiltration/radiant heat loss)
- Crawlspace air-sealing (helps prevent air infiltration to living area)
- Crawlspace – spray _____" closed-cell high density foam between joists – and spray wrap joists
Note this procedure seals crawlspace air from the living area and protects the joists and crawl-space ceiling from mold formation and moisture contamination, thus protecting the structure.
- Crawlspace Other _____
- Air Sourced Heat Pump Living Areas _____
- Air Sourced Heat Pump Master BR _____
- Air Sourced Heat Pump Other _____
- Other _____

Member agrees to abide by the Rules & Regulations of the Village pertaining to Building Alterations and Improvements, Heating & Air-conditioning, and Energy Efficiency improvements, and to secure, submit and display all required Manchester Township Building Permits before work is started.

Signature of Certificate Holder/Member Named Above

Date



Additional Optional Eligible Measures / Scopes of Work

Crawl Space

- Remove and bag Existing Fiberglass Insulation
- Dispose of Existing Fiberglass Insulation
- Vapor Barrier _____ mil – Wall-to-wall – Fastened
- Wall spray foam insulation
- Sealing of Vents
- De-humidifier installation

Attic

- Removal of Air Handler and Duct Work
- Spray Foam Roof Joists _____" Polyurethane Foam _____
- Ducted Central Heat Pump Air-Handler(s) _____

Miscellaneous

- Hybrid Hot Water Heater (Requires Proper Laundry area size)
- Remove Wall A/C - Fill openings – Insulate and Seal
- Remove Central-Air Condenser Unit

- Other: _____

- Other: _____

Please attach appropriate diagrams and/or pictures of the proposed Improvements that will clarify the nature and placement of Improvements to be implemented including diagrams of the location of exterior heat pump condenser units, as well as routing of line sets. Please see Village Rules & Regulations re: Heating/Air Conditioning & Energy Efficiency Improvements.